Am An GEO CONSULTANT

NAGARAJ MOKASHI, MSc.,
GEOLOGIST

Mobile : 94483 13401
e-mail : ngmokashi@rediffmail.com
am.an4geoconsultant@gmail.com

Ramjyothi Nagar, R.V.College Post, Bangalore - 560 059.

To,

Assistant Executive engineer.

Date : 15/03/18

GEO-TECHNICAL SURVEY REPORT

(Ground Water Exploration)

Sir / Madam,

As per your work order/request Geo-Hydrological / Geo-physical Survey carried out in your land / site belonging Ward No 5 city/village Kuttigenahalli baniel ground Near Dated on ..... in order to assess the ground water potential of the area for drinking / irrigation / industrial purposes.

The area inspected has a slope towards ..... marked by ..... Soil, uneven topography hydrogeological features are found to be favourable / not favourable for ground water extraction. Geology of the area is marked by ..... rock.

SOURCES EXTRACTED :

(I) Betwen 750 to 800 feet mtrs. (II) 850 to 900 feet. ft/mtrs.

(III) 900 to 950 feet mtrs.

From the study of the above field observation, investigation results, a borewell VES drilling ..... to app depth of 1000 ft mtrs. Below the ground level, casing pipe required be to app depth of 110 ft mtrs.

Approx, yield expected may be around 2.0 to 2.50 GPH.

Suggested to drill 4 1/2" / 6 1/2" dia Borewell.

R. Nanjaraj
Asst. Executive Engineer
Project Division
Bishankha Zone
Bangalore

****

NOTE : Although the best site for drilling has been suggested, no guarantee of success can be given and we will not be liable in any way for any loss to the party in respect of the well drilled at the site recommended being a failure in any form.

(NAGARAJ MOKASHI)

Save Water

SAVE ENVIRONMENT ADOPT RAINWATER HARVESTING

****

Services : Ground Water location by geo-hydrological, geophysical and divining methods, Drilling advisors and supervision. Rain Water harvesting, water shed management, Quarry operations, Planning, Water testing, Soil Testing & Surveying.

****

BOREWELL COMPLETION REPORT

VINAYAKA ENTERPRISES

Borewell Drilling Contractors

Mobile : +91 9342202932 / 9343202932

No. 9, Bhadrappa Layout, Bhadrappa Compound, Near Hebbal, Ring Road, Bangalore 560094

No. : 202

Date : 15/06/18

1. Customer's Name and Address with Telephone No. : K Narayanaswamy. 9902113625

2. Well Location : Kattigenahalli bariel ground Near

3. Total Well Depth / Drilled in Ft. : 1080 ft

4. Casing Erected in Ft. : 80 ft

5. Water Struck at the Depth of : 1050ft

6. Total Yield (Measuring method "V" Norch : 2.0 to 2.50 / Inches on "V" Norch)

7. Formation of Soil/Well Water Condition : Boulders/Silt/Loose Soil/Clear Hased clear.

8. At the Depth of : 1080 ft

9. Recommended to use Jet Pump / Air Compressor / Submersible /Hand Pump

The Borewell was drilled in accordance with the company terms and conditions and handed over to customer in good/ satisfied / Party agreed conditions.

Once the well handed over to party, company is no way responsible for further developments if anything in the well or what so ever.

Party's Signature

I, owner of the Well / (Authorised signatory) fully understood the terms and conditions and the well completion report, I also fully understood the quality and quantity of water from the well duly depend upon the nature / formation of ground water and the drilling agency no way responsible for further occurrence / Changes in the bore with full satisfaction. I hereby endorse my signature.

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore
29/9/18

For VINAYAKA ENTERPRISES

Party's Signature

Manager / Proprietor